

Seth R L Saharia Govt PG College, Kaladera

Criterion 4.1.2: Infrastructure Augmentation

Physical and Financial Progress (as on 26-05-2019)

New Construction		Renovation		Equipment/ Books Procured	
Allocated	Utilized	Allocated	Utilized	Allocated	Utilized
7000000	7000000	7000000		6000000	

UC Submitted to SPD Office		
UC Submitted for Rs.	Date of Submission of UC	Tentative Date for submission of final UC for 100% utilization
		15 June 2019

Details of BoG and PMU Meetings

BoG/ PMU

Number of Meetings held=

Date of meeting		Important Issues decided
BOG		PMU
03/02/2017		03/02/2017
09/02/2017		03/03/2017
11/02/2017		07/03/2017
04/03/2017		08/03/2017
08/03/2017		27/07/2017
24/04/2017	Approval for change	21/02/2018
27/07/2017		13/07/2018
21/02/2018		09/08/2018
13/07/2018		16/08/2018
09/08/2018		

Mention the Date of BoG Meeting held for Approval for Change in DCF()

New Construction

Activities	Amount Utilised (in Lakh) as on.....	Status (Completed/ In Progress)	If Incomplete, Proposed Deadline to Finish Work
Classroom*	7000000	Completed	

*** Enter as applicable**

Photos of New Construction



Renovation/ Upgradation work

Activities	Amount Utilised (in Lakh) as on.....	Status (/ In Progress)	If Incomplete , Proposed Deadline to Finish Work
मुख्य भवन के भू तल पर अवस्थित कक्ष संख्या 01 से 23 (कुल 23 कक्ष) में मरम्मत एवं रंग रोगन का कार्य, कमरों में आवश्यकतानुसार दरवाजों एवं खिडकियों की मरम्मत	70 Lakhs transferred to PWD	Yes	
मुख्य भवन के भू तल में गलियारों में कोटा स्टोन बिछाने का कार्य		Yes	
मुख्य भवन के प्रथम तल तल पर अवस्थित कक्ष संख्या 101 से 115(कुल 15 कक्ष) में मरम्मत एवं रंग रोगन का कार्य, कमरों में आवश्यकतानुसार दरवाजों एवं खिडकियों की मरम्मत		Yes	
महाविद्यालय के विज्ञान खंड में 05 (LT 01,LT 02,SC Hall 01, SC Hall 02,OCL) कक्षा कक्षों एवं रसायन विज्ञान, भौतिक शास्त्र, जूलॉजी, बॉटनी प्रयोगशालाओं में मरम्मत एवं रंग रोगन का कार्य		Yes	
प्रयोगशालाओं में 25*3*4(l*h*w) फीट के 08 प्लेटफॉर्म्स का निर्माण एवं 2.5 फीट ऊंचे, 02 फीट चौड़े एवं 20 फीट लम्बे प्लेटफॉर्म्स के मरम्मत/निर्माण का कार्य		Yes	
स्पोर्ट्स एरीना के लिए 256 फीट लम्बी एवं 08 फीट ऊंची वायर (चिकन मेष फेंसिंग)		Yes	
महाविद्यालय के मुख्य द्वार के पास पार्किंग का विस्तार एवं प्लेटफार्म का निर्माण		Yes	
महाविद्यालय के मुख्य द्वार के पास स्टाफ रूम के वाश रूम का पुनुरुद्धार		Yes	

*Enter as applicable

Renovation/ Upgradation work

Activities	Amount Utilised (in Lakh) as on.....	Status (Completed / In Progress)	If Incomplete, Proposed Deadline to Finish Work
केन्टीन के सामने प्लेटफार्म का विस्तार एवं पत्थर की 10 टेबल्स का निर्माण		Completed	
महाविद्यालय के महाविद्यालय के मुख्य भवन में स्थित स्टाफ रूम के सामने कक्ष संख्या 21 से 25 के सामने लॉन का इंटरलॉकिंग टाइल्स से सजावट का कार्य एवं लॉन से संलग्न हिस्से में प्लेटफार्म का निर्माण		Completed	
महाविद्यालय के महाविद्यालय के मुख्य भवन में स्थित कक्ष संख्या 21 से 25 के सामने पार्टीशन को हटा कर खम्भों के मध्य दीवारों का कार्य		Completed	
महाविद्यालय के मुख्य भवन में स्थित कक्ष संख्या 19 के सामने स्थित बाथरूम के दरवाजे को बंद कर अन्य दिशा में निकालना		Completed	
महाविद्यालय के 08 वाशरूम का पुनुरुद्धार		Completed	
महाविद्यालय के महाविद्यालय के मुख्य भवन में स्थित कक्ष संख्या 19 से 25 की दीवारों से सटा कर 10 फीट चौड़े प्लेटफार्म का निर्माण		Completed	
* Enter as applicable		Completed	

Photos of Renovation/ Upgradation





Renovation: Laying of
Kota Stone



Equipment/ Books Procured

Item	Cost	Installation Complete (Yes/ No)	Date of Payment/ Liability Created
Furniture(111) Chairs,Round Table	463169	Yes	
Table	70000	Yes	
Chairs	234000	Yes	
Sofa	262500	Yes	
Executive office table	52500	Yes	
Almirah And Book Shelf	142994	Yes	

Equipment/ Books Procured

Item	Cost	Installation Complete (Yes/No)	Date of Payment/ Liability Created
Podium	44850	Yes	
Green Board	77880	Yes	
Sign Board	91964	Yes	
RUSA Angel Board	2400	Yes	
Books	534873	Yes	
Lab Equipment	351102	Yes	

Equipment/ Books Procured

Item	Cost	Installation Complete (Yes/No)	Date of Payment/ Liability Created
Campus Beutification	97181	Yes	
RO	102900	Yes	
Plants	21710	Yes	
Sports old	314530	Yes	
LAN setup	60760	Yes	
Lease Line	310500	Yes	

Equipment/ Books Procured

Item	Cost	Installation Complete (Yes/No)	Date of Payment/ Liability Created
CCTV	485482	Yes	
Smart Class Setup	587300	Yes	
Interactive White Board	54500	Yes	
Computers	338400	Yes	
AC	153600	Yes	
Advertising	123763	Yes	

Equipment/ Books Procured

Item	Cost	Installation Complete (Yes/ No)	Date of Payment/ Liability Created
Photo Copier	94999	Yes	
Inverter & Battery	76200	Yes	
JIO dongle	7734	Yes	
Led Bulbs & Lights	19330	Yes	
BORING	600154	No	

Photos of Equipment/ Books Procured





Status of Essential Facilities

S.No	BASIC REQUIREMENTS	Whether available In College YES/NO	If Available, whether through RUSA Grant YES/NO
1	Seminar / Meeting Room (with Audio Visual Equipment installed)	Yes	Yes
2	Smart class room	Yes	Yes
3	Smart Labs	Yes	Yes
4	ICT Lab	Yes	Yes
5	Separate Girls Common Room and Toilet Facility	Yes	
6	Differently abled friendly entrance and toilets	Yes	
7	Pool of essential equipments in various labs of the institution as per list attached		
8	Painting and plastering of building	Yes	Yes
9	Refurbishing and Repairing of equipments		

Status of Essential Facilities

S.No	BASIC REQUIREMENTS	Whether available In College YES/NO	If Available, whether through RUSA Grant YES/NO
10	Repairing of Electrical wiring with three phase power connection		
11	Clean RO/ Filtered Drinking water facility	Yes	Yes
12	CCTV in the campus and monitoring unit in the Principal Chamber	Yes	Yes
13	Dedicated Leased line for net connectivity with Wi-Fi campus	Yes	Yes
14	Digitization and automation of Library	Yes	
15	Arrangement of e-learning software	Yes	Yes
16	At least one outdoor sports ground	Yes	
17	Adequate number of Fire Extinguishers	Yes	Yes