

New Construction Work (make separate sheet if required)

Name of Institute- Government College, Sirohi

Date: 26-09-2019

Name of Activity- New Construction Work Detail	Activty1 New Seminar Hall	Activty 2 Boundary wall at Arvind Pavilion sports ground	Activ ty3	Activ ty 4 _____ _____ -	Act ivty 5 _____ _____ -	Total
Amount allocated	65 Lakhs	5 Lakhs				70 Lakhs
Amount Utilized as on 26-09-2019	5295005	401293				5696298
1. Work order given by college to the construction agency (Date)	02-06-2016	18-05-2017				
2. Release of Funds from college to Construction agency(Date)	10-06-2016	25-05-2017				
3. NIT Issued(Date)	04-07-2016	21-07-2017				
4. NIT Opened (Date)	09-08-2016	01-09-2017				
5. Work Order given by Construction Agency to Contractor (Date)	14-09-2016	03-10-2017				
6. Work Start Date	09-11-2016	02-01-2018				
7. Proposed Deadline to Finish Work	12-03-2018	15-01-2019				
8. Present Status	Work completed	Work completed				

Name & Sign of College Officials

Principal - Dr. K. K. Sharma

Nodal Officer- Dr. Ajay Sharma

Accounts Incharge

Name & Sign of Inspection Team

Member 1 – Dr. Manju Jain

Member 2 – Sh Dinesh Kumar