

## Renovation / Upgradation (make separate sheet if required)

Name of Institute- Government College, Sirohi

Date: 26-09-2019

Name of Activity- Renovation/ Upgradation Detail	Activity1 Laboratory	Activity 2 Classrooms/ Academic building	Activity3 Sports facility- Renovation of basket ball court	Activity 4 Library	Ac ti vt y5	Total
Amount allocated	10 Lakhs	40 Lakhs	10 Lakhs	10 Lakhs		70 Lakhs
Amount Utilized as on 26-09-2019	10 Lakhs	Rs. 3279169	10 Lakhs	Nil		Rs. 5279169
1. Work order given by college to the construction agency (Date)	18-05-2017	18-05-2017	18-05-2017	Yet to start		
2. Release of Funds from college to Construction agency(Date)	25-05-2017	25-05-2017	25-05-2017	Yet to start		
3. NIT Issued(Date)	21-07-2017	21-07-2017	21-07-2017	Yet to start		
4. NIT Opened (Date)	01-09-2017	01-09-2017	01-09-2017	Yet to start		
5. Work Order given by Construction Agency to Contractor (Date)	03-10-2017	03-10-2017	03-10-2017	Yet to start		
6. Work Start Date	02-01-2018	02-01-2018	02-01-2018	Yet to start		
7. Proposed Deadline to Finish Work	15-01-2019	15-01-2019	15-01-2019	Yet to start		
8. Present Status	Work completed	15 % work still pending	Work completed	Yet to start		

Name &amp; Sign of College Officials

Principal – Dr. K. K. Sharma

Nodal Officer – Dr. Ajay Sharma

Accounts Incharge \_\_\_\_\_

Name &amp; Sign of Inspection Team

Member 1- Dr. Manju Jain

Member 2 - Sh. Dinesh Kumar